



State Road A1A (State Road 200) six laning *Nassau County*

Progress update: February 2018

Project Photos



Job Progress:

The contractor has used 52% of contract time and earned 37% of the contract amount of \$60 million. The original contract was 1445 days with 245 days added for additional weather days, holidays and extra work. Completion is scheduled for spring 2020, depending on weather and unforeseen circumstances.

Project status:

Project limits:

- State Road A1A (State Road 200) from west of Rubin Davis Lane to East of County Road 107/ O'Neill Scott Road (4.9 miles)

Construction activities:

Work began on this \$60 million widening project in early 2016. The 4.9-mile project is the second of a three-phase project to widen A1A from I-95 to O'Neill Scott Road.

Previous construction activities include:

- Drainage installation
- Stabilization
- Concrete flatwork
- Milling and resurfacing Lofton Creek Bridge area

Current construction activities include:

- Drainage Installation
- Drilled Shaft Installations (Signalization)
- Mast Arm Installations (Signalization)
- Stabilization
- Roadway Base
- Concrete flatwork (Sidewalks)
- Grading ditches/sidewalks
- Continue Pond 7 operations
- Phase I Bridge Demo (Westside of existing Lofton Creek Bridge)

Project team members:

Contractor: Superior Construction

Construction Management Services:

England, Thims & Miller (ETM)

Project Owner/Manager: FDOT

Project Photos



Job Progress:

The contractor has used 32% of contract time and earned 24% of the contract amount of \$39 million. The original contract is 1040 days with 172 days added for additional weather days, holidays and extra work. Completion is scheduled for summer 2020, depending on weather and unforeseen circumstances.

Project status:

Project limits:

- State Road A1A (State Road 200) from west of Interstate 95 to west of Still Quarters Road

Construction activities:

Work began on this \$39 million project in January 2017. This project includes construction of the area's first Diverging Diamond Interchange (DDI) at Interstate 95. Plans also include widening the roadway from four lanes to six lanes with raised medians, curb and gutter, sidewalks and bicycle lanes. This project is the third and final project to widen A1A from I-95 to O'Neill Scott Road.

Previous construction activities include:

- Pond excavation
- Permanent Pipe installation
- Embankment construction
- Stabilized subgrade construction
- Force main installation

Current construction activities include:

- Pond excavation
- Roadway excavation
- Permanent pipe installation
- Embankment construction
- Stabilized subgrade construction
- Force main/water main installation

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc.

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT